EXTENSION OF TIME PROPOSAL

1	Name of work	Development & Improvement to Roads & Drains in main Road & Cross roads of ward no: 06.
2	Amount of Work Portion	4999323=00
3	Estimated Cost	50.00 Lakhs.
4	Name of contractor	M/S KRIDL
5	Agreement No.	254
6	No. and date under which work order issued	254 / 30-03-2017
7	Time limit originally fixed for completion	180 Days.
8	Date of application by the contractor for granting extension of time	27-09-2017
9	Date of receipt of application in the sub division office	28-09-2017
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	65 Days.
15	Date of recommending time limit applied for	28-09-2017
16	Whether the orginal application of the contractor is enclosed.	Yes.
17	Balance of work remaining to be done	30%
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Busses work delay
22	Remarks of the EE with the daily rate of penalty proposed	Delay of Busses work

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ.ಬ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Bangalore 92